


SR 50 – Six-laning along 12 miles from the Turnpike to Pine Hills Road and along 6.7 miles from US 27 in Lake County to the Turnpike. Design of sections between the Lake County line and Pine Hills Rd. is in progress. Over \$45 million in right of way will be purchased in all Orange County sections through FY 08/09 (FM No. 2384295, 2395352/3, 410983). Construction along the 1.7 miles from the Turnpike to Avalon Road is funded in FY 10/11 at an estimated cost of \$12 million (FM No. 2395352). Construction along the 3.6 miles from Good Homes Rd. to Pine Hills Road is funded in FY 08/09 at an estimated cost of \$34 million (FM No. 2395354).

SR50 PROJECTS (west)

as of 2/1/07

NOTE:
 -Dollar amounts are in millions.
 -Dollar amounts for unfunded phases are PDC
 -Dollar amounts for funded phases are calculated to the funded year

HIGHEST PROGRAMMED PHASE	
PHASE	COLOR
P. D. & E.	Yellow
PREL. ENG.	Blue
RIGHT OF WAY	Red
CONSTRUCTION	Green



238424-1 (2.781miles)
SR50 to CR561A
 UNDER CONSTRUCTION
 Ranger Construction
 Estimated completion 6/2008

238429-3
Interchange @ SR50 & US27
 DESIGN - Underway (C3TS)
 ROW - \$ 1.165 FY07
 ROW - \$ 2.903 FY08
 ROW - \$17.385 FY09
 ROW - \$ 7.457 FY10
 INCLUDES ROW FOR 238429-7
 CONST - \$51.889 UNFUNDED
 CEI - \$ 5.708 UNFUNDED
 BONUS - \$ 2.500 UNFUNDED
 ROW CERT = 10/09
 12 month plans update phase needed

238423-1 (4.685miles)
N of Lake Louisa to SR50
 ROW - \$11.732 FY07
 ROW - \$ 5.381 FY08
 CONST - \$33.368 FY12
 UTILITIES - \$ 0.860 FY09
 CEI - \$ 4.471 FY12
 ROW CERT = 9/07
 12 month plans update phase needed
 LETTING = 7/20/11

238429-7 (1.301miles)
Grand Hwy to W of Hancock
 DESIGN - Underway (C3TS)
 ROW - Done under 238429-3
 CONST - \$12.525 UNFUNDED
 CEI - \$ 1.378 UNFUNDED
 BONUS - \$ 1.000 UNFUNDED
 ROW CERT = 11/07
 12 month plans update phase needed

238429-8 to be constructed by Plaza Collina

Could break out and G/W turnpike project

238429-4 (5.463miles) SIB
W of Hancock to Orange CL
 DESIGN - Underway (C3TS)
 ROW - Underway
 UTILITIES - \$ 1.400 FY09
 CONST - \$32.714 FY09
 CEI - \$ 3.438 FY09
 BONUS - \$ 1.350 FY11
 ROW CERT = 3/07
 LETTING = 7/23/08

410983-1 (3.056miles)
Avalon Rd to SR429
 DESIGN - Underway (PBQ&D)
 ROW - \$13.448 FY07
 CONST - \$26.222 UNFUNDED
 CEI - \$ 2.791 UNFUNDED
 BONUS - \$ 1.250 UNFUNDED
 R/W CERTIFIED = 5/07
 12 month plans update phase needed

239535-5 (0.445miles)
West Oaks Mall E Entrance to W of Good Homes Rd
 DESIGN - Done under 239535-3
 ROW - Done under 239535-3
 CONST - \$21.076 UNFUNDED
 CEI - \$ 2.608 UNFUNDED
 BONUS - \$ 1.700 UNFUNDED

239535-4 (3.631miles) SIB
Good Homes to Pine Hill
 DESIGN - Underway (BHR)
 ENVR - \$ 0.011 FY07
 ROW - \$ 12.916 FY07
 ROW - \$ 3.663 FY08
 UTIL - \$ 3.000 FY07, FY09
 CONST - \$33.938 FY09
 CEI - \$ 3.185 FY09
 BONUS - \$ 1.100 FY11
 ROW CERT = 11/07
 LETTING = 9/24/08
 GW 420086-1, 239535-5

239535-3 (2.743miles)
SR429 to Good Homes Rd.
 DESIGN - Underway (Earthtech)
 ROW - \$ 16.595 FY07
 CONST - \$36.486 UNFUNDED
 CEI - \$ 4.014 UNFUNDED
 R/W CERTIFIED = 1/08
 12 month plans update phase needed

420086-1 (0.520miles)
Good Homes Road SR408 to 1000' N of SR50
 DESIGN - Underway (BHR)
 ROW - \$ 2.880 FY07
 CONST - \$ 2.189 FY09
 CEI - \$ 0.246 FY09
 ROW CERT = 11/07
 LETTING = 9/24/08
 GW 239535-4, 239535-5

LEGEND

- US Highway
- Interstate Highway
- State Highway
- County Highway
- Railroad

