

SR 83 (US 331) CORRIDOR – WALTON CO

Project Overview

NEEDS ASSESSMENT

A PD&E STUDY WAS CONDUCTED FOR US 331 FROM US 98 TO I-10 UNDER FINANCIAL MANAGEMENT NOS. 220657-1 & 220665-1 – A LENGTH OF 23.321 MILES. LOCATION/DESIGN APPROVAL FOR THE FOUR-LANING OF THIS SEGMENT WAS RECEIVED ON 2/7/00.

PLANNING, DESIGN AND CONSTRUCTION

PLEASE SEE PROJECT OVERVIEW BELOW.

PROJECT OVERVIEW

2206641 SR 30A (US 98) to Bridge

This project consists of reconstructing the existing two lane rural roadway to a four lane urban section; Includes sidewalk being installed; dual left turn lanes being added on SR 30 (southbound on SR 30 to northbound on SR 83); the south end of the causeway is being milled and resurfaced with 4' paved shoulders being added; 2 retention ponds will be constructed.

2206791 Bridge to SR 20

This project consists of reconstructing the existing two lane roadway to a four lane roadway from the north end of Choctawhatchee Bay Bridge to south of SR 20, approximately 4.7 miles. Project also includes storm water ponds, replacement of the bridge over Ramsey Branch, and the redesign of the intersections at County Road 3280, at Short Avenue/Jolly Bay Road, and at Ramsey Road/LaGrange Road.

2206631 SR 20 to Owl's Head

This project consists of constructing a new two (2) lane roadway from SR 20 to Owl's Head Road and by passing the down town area of Freeport. The project is approximately 6.245 miles in length. The project also includes three bridges (Two of the Bridges are over 2 tributaries and one (1) is over Lafayette Creek), five (5) storm water retention ponds, and a multilane redesign/reconstruction of the SR 83 (US 331)/SR 20 intersection. Curb and Gutter is proposed from 117+05.17 to 129+80. Project is currently under construction. As of 5/15/2007: CONTRACT TIME ELAPSED: 617 of 865 792 (original) days + 73 (Added days) = 865 71.3% (60 weather, 13 additional work) 398 days remaining. PROJECT COMPLETION: Jan. 16, 2008

2206632 Owl's Head to Edgewood Cir.

Design funded in 2008

SR 83 (US 331) CORRIDOR – WALTON CO Project Overview

FINANCE

PLEASE SEE PROJECT STATUS BELOW.

PROJECT STATUS

US 331 MULTILANE PROJECTS

2206651 From SR 20 to I-10

<u>PROJECT PHASE</u>	<u>FUNDED AMOUNT</u>	<u>UNFUNDED AMOUNT</u>	<u>FY</u>	<u>COMMENTS</u>
PD&E	0.598		95	Completed

2206633 From Edgewood Circle to I-10

<u>PROJECT PHASE</u>	<u>FUNDED AMOUNT</u>	<u>UNFUNDED AMOUNT</u>	<u>FY</u>	<u>COMMENTS</u>
Design		3.042		Not Funded
Right-of-Way		30.447		Not Funded
Mitigation				Cost not yet known
Construction & CEI		58.601		Not Funded
				4.254 miles

2206632 From New Alignment at Owl's Head Rd to Edgewood Circle

<u>PROJECT PHASE</u>	<u>FUNDED AMOUNT</u>	<u>UNFUNDED AMOUNT</u>	<u>FY</u>	<u>COMMENTS</u>
Design	2.896		09	
Right-of-Way	12.878		10	
Mitigation				Cost not yet known
Construction & CEI		55.115		Not Funded
				4.204 miles

2206631 From .5 Mi. South of SR 20 to Owl's Head Road

<u>PROJECT PHASE</u>	<u>FUNDED AMOUNT</u>	<u>UNFUNDED AMOUNT</u>	<u>FY</u>	<u>COMMENTS</u>
Design	2.548			
Right-of-Way	7.720			
Mitigation	0.809			
Construction & CEI	27.252			Underway
				6.245 miles

2206571 From SR 30 (US 98) to SR 20

SR 83 (US 331) CORRIDOR – WALTON CO Project Overview

<u>PROJECT PHASE</u>	<u>FUNDED AMOUNT</u>	<u>UNFUNDED AMOUNT</u>	<u>FY</u>	<u>COMMENTS</u>
PD&E	0.440		95	Completed

2206791 From Choctawhatchee Bay Br. To .5 Mi. South of SR 20

<u>PROJECT PHASE</u>	<u>FUNDED AMOUNT</u>	<u>UNFUNDED AMOUNT</u>	<u>FY</u>	<u>COMMENTS</u>
Design	2.893			
Right-of-Way	44.350			Underway
Mitigation		2.817		Not Funded
Construction & CEI		66.591		Not Funded
				4.697 miles

2206642 Choctawhatchee Bay Bridges

<u>PROJECT PHASE</u>	<u>FUNDED AMOUNT</u>	<u>UNFUNDED AMOUNT</u>	<u>FY</u>	<u>COMMENTS</u>
Design		8.080		Design Build, design thru 60% plans
Right-of-Way		2.525		Not Funded
Mitigation		0.400		Not Funded
Construction & CEI		468.639		Not Funded
				2.274 miles

2206641 From SR 30 (US 98) to S End of Choctawhatchee Bay Br.

<u>PROJECT PHASE</u>	<u>FUNDED AMOUNT</u>	<u>UNFUNDED AMOUNT</u>	<u>FY</u>	<u>COMMENTS</u>
Design	1.502			
Right-of-Way	4.786			Underway
Mitigation	0.477		07	
Construction & CEI	13.017		08	
				2.093 miles

Total funded	122.166			
	Total unfunded	696.257		
		Total project costs	818.423	

As of 06-01-07

For additional information on the project, please contact:

Tommie Speights
District 3 Public Information Office
850-415-9208