

US 98 AT 23RD STREET

Project Overview

NEEDS ASSESSMENT

THE PROJECT DEVELOPMENT AND ENVIRONMENTAL STUDY FOR THE US 98 AT 23RD STREET INTERSECTION WAS CONDUCTED UNDER 217976-1. LOCATION/DESIGN APPROVAL WAS RECEIVED ON 11/12/03.

PLANNING, DESIGN AND CONSTRUCTION

PLEASE SEE PROJECT OVERVIEW BELOW.

PROJECT OVERVIEW

2179761 US 98 @ SR 368 23rd Street Intersection

This has been broken into 2 phases due to funding. See below 2179763 & 2179764.

2179762 US 98 @ College Dr/D Avenue Intersections

Relocating the Port entrance ("D" Street), to the location of Moody Avenue; Realigning Moody Avenue at the College; Realigning the entrance at the Port.

2179763 US 98 @ SR 368 23rd Street Intersection, Ph. I

Construction of the SR 30 (Alternate 98) and westbound bridge, roadway and ramps. The final design of WB/Alternate 98 is currently under optional services of the existing contract. A right turn lane will be added on Collegiate Drive for southbound movement on 23rd street.

2179764 US 98 @ SR 368 23rd Street Intersection, Ph. II

Construction of the eastbound bridge, roadway and ramps. The final design EB Structure/Roadway is not negotiated under the existing contract and will be either re-advertised or supplemented under the existing contract (this is at the Department's option).

FINANCE

PLEASE SEE PROJECT STATUS BELOW.

PROJECT STATUS

US 98 AT 23RD STREET Project Overview

SR 30 (US 98) @ SR 368 23rd Street Intersection		Status	Amount Unfunded	Total Unfunded
2179761	US 98 @ SR 368 23rd Street Intersection			
		PD&E Complete 11-12-03		
	Design for seg 2 100%, & 3 & 4 through 60% roadway & 30% bridge plans	underway		
2179762	US 98 @ College Dr/D Avenue Intersections			
	Design under 2179761	underway		
	\$8.549 R/W	underway		
	\$4.991 Construction & CEI	fy 08		
2179763	US 98 @ SR 368 23rd Street Intersection, Ph. I (Westbound)			
	Design under 2179761 through 60% roadway & 30% bridge plans	underway	\$2.200	
	\$14.745 R/W funded (need additional \$40.562)	underway	\$40.562	
	Construction & CEI	not funded	\$83.384	\$126.146
2179764	US 98 @ SR 368 23rd Street Intersection, Ph. II (Eastbound)			
	Design under 2179761 through 60% roadway & 30% bridge plans	underway	\$1.800	
	R/W under segment 3	underway		
	Construction & CEI	not funded	\$77.486	\$79.286
		Total unfunded phases		\$205.432
All estimates are present day costs (PDC)				

As Of: 06/01/07

For additional information on the project, please contact:

Tommie Speights
District 3 Public Information Office
850-415-208