

STATEWIDE CRITICAL REQUIREMENT LIST – FISCAL YEAR 2008/2009

Quality Assessment Category Number 8A Concrete Pavement

1. Is the CEI staff aware of and enforcing the requirements of the concrete pavement construction operations that are listed in the approved QC Plan? [Spec. 350-1]
2. Is the CEI staff aware of and enforcing the requirements that the longitudinal joints and transverse joints are constructed in accordance with the details shown in the Plans and the tie bars or the bolt assemblies are placed correctly in depth, spacing, location and angles?[Spec. 350-12]
3. Is the CEI staff aware of and enforcing the requirement that the Contractor's device for the application of membrane curing compound is self-propelled and capable of uniformly applying the curing compound at the specified rate? Are exceptions reported in the Daily Report of Construction? Does a field visit verify this? [Spec. 350-3]
4. Is the CEI staff aware of and enforcing the requirement that the Contractor saw transverse contraction joints by initial cut 1/8 inch wide by a depth of at least 1/3 of the pavement thickness and as soon as possible but in no case longer than 12 hours after placing the concrete, unless cutting the transverse joint would damage the surface by raveling or chipping? Should the contractor have to saw cut the concrete after the 12 hours allowed by specifications, is the CEI staff aware of and enforcing the requirement that the Contractor obtain the Engineer's approval of the additional curing time prior to saw cutting. Do the Daily Reports of Construction and/or a field visit verify this? [Spec. 350-12]