

STATEWIDE CRITICAL REQUIREMENT LIST – FISCAL YEAR 2008/2009

Quality Assessment Category Number 13 Traffic Control Aids

1. Is the CEI staff aware of and enforcing the following requirements for Pavement Markings: All job manufacturing certifications are received in accordance with the Spec. and Job Guide Schedule [Spec.710-6]? Width and spacing of marking is in compliance with Contract Documents [Spec. 710-5, Index's 17344, 17345, 17346]. Pavement marking reflectivity and thickness are in compliance with the contract documents [710-4, FM 5-541 and 5-579]. Raised Pavement Markers (RPM'S) are installed as required by contract documents. A project visit, discussion with project staff and review of the project files verifies this. [Spec. 706, Index 17352]
2. CEI staff is aware of and enforcing the requirements for guardrail installation heights. When used without rubrail, guardrail is installed at the height of 1'-9" from the centerline of the beam to the pavement beneath the inside face of the beam. For guardrail used with rubrail, guardrail is to be installed at a height of 2' from the centerline of the beam to the pavement beneath the inside face of the beam. Discussion with CEI staff, a site visit and a review of project records assures the CEI staff's guardrail inspection activities are effective. [Index 400, Sheet 1, Gen Note 4]
3. CEI staff is aware of and enforcing the plan requirements for proper location, offset height and angle of signs. Discussion with CEI staff, a review of project plans and a site visit will assure the CEI staff's sign inspection activities are effective. [Spec. 700 and Index 17302]