

Project Summary Report

Selection Criteria	
Related Segment Type:Project Component A8 Phases Excluded Version:G1 Item Segment:220773 3	5A Phases Excluded Amounts Shown:Estimated Candidates Included

		Status	Amount Funded	Amount Unfunded	Total Amount
County: BAY (D03)					
217911 1	SR 79 FROM SR 30 (ALT US 98) TO WASHINGTON CO LINE				
	PD & E	COMPLETE	437,532	0	437,532
	PRELIMINARY ENGINEERING	COMPLETE	1,415,594	0	1,415,594
14.371 Miles	Total 217911 1:		1,853,126	0	1,853,126
217911 2	SR 79 FROM SR 30 (US 98A) TO SR 30A (US 98)				
	PRELIMINARY ENGINEERING	UNDERWAY	1,091,788	0	1,091,788
	RIGHT OF WAY	OTHER	4,000,000	0	4,000,000
	CONSTRUCTION	UNFUNDED	0	8,100,000	8,100,000
	CONSTRUCTION SUPPORT	UNFUNDED	0	1,374,003	1,374,003
.548 Miles	Total 217911 2:		5,091,788	9,474,003	14,565,791
217911 3	SR 79 FROM NORTH OF CR 388 TO STEEL FIELD ROAD				
	PRELIMINARY ENGINEERING	COMPLETE	1,700,066	0	1,700,066
	RIGHT OF WAY	FY2005	3,010,099	0	3,010,099
	CONSTRUCTION	COMPLETE	8,757,401	0	8,757,401
	CONSTRUCTION SUPPORT	COMPLETE	1,344,743	0	1,344,743
	ENVIRONMENTAL	COMPLETE	795,113	0	795,113
	UTILITIES	COMPLETE	12,560	0	12,560
2.568 Miles	Total 217911 3:		15,619,982	0	15,619,982
217911 4	SR 79 FROM STEEL FIELD ROAD TO WASHINGTON COUNTY LINE				
	PRELIMINARY ENGINEERING	COMPLETE	2,162,707	0	2,162,707
	RIGHT OF WAY	COMPLETE	135,799	0	135,799
	CONSTRUCTION	COMPLETE	23,818,890	0	23,818,890
	CONSTRUCTION SUPPORT	COMPLETE	3,822,062	0	3,822,062
	ENVIRONMENTAL	COMPLETE	3,560,041	0	3,560,041
5.993 Miles	Total 217911 4:		33,499,499	0	33,499,499
217911 5	SR 79 NEW WEST BAY BRIDGE BRIDGE NO. 460128				
	PRELIMINARY ENGINEERING	COMPLETE	2,371,723	0	2,371,723
	RIGHT OF WAY	COMPLETE	3,916,135	0	3,916,135
	CONSTRUCTION	COMPLETE	39,714,187	0	39,714,187
	CONSTRUCTION SUPPORT	UNDERWAY	2,771,155	0	2,771,155
	ENVIRONMENTAL	COMPLETE	4,248	0	4,248
	UTILITIES	COMPLETE	47,537	0	47,537
.906 Miles	Total 217911 5:		48,824,985	0	48,824,985

County: WASHINGTON (D03)					
217911 6	SR 79 FROM BAY COUNTY LINE TO N ENVIRONMENTAL ROAD				
	RIGHT OF WAY	COMPLETE	893	0	893
	CONSTRUCTION	COMPLETE	4,687,938	0	4,687,938
	CONSTRUCTION SUPPORT	COMPLETE	613,041	0	613,041
	ENVIRONMENTAL	COMPLETE	115,480	0	115,480
	UTILITIES	COMPLETE	59,755	0	59,755
.823 Miles	Total 217911 6:		5,477,107	0	5,477,107
County: BAY (D03)					
218003 1	SR 79 FROM SR 30A (US 98) TO SOUTH OF WEST BAY BR.				
	PRELIMINARY ENGINEERING	COMPLETE	70,076	0	70,076
	RIGHT OF WAY	COMPLETE	3,195,512	0	3,195,512
	CONSTRUCTION	COMPLETE	11,591,137	0	11,591,137
	CONSTRUCTION SUPPORT	COMPLETE	1,099,532	0	1,099,532
	ENVIRONMENTAL	COMPLETE	1,159,339	0	1,159,339
4.375 Miles	Total 218003 1:		17,115,596	0	17,115,596
County: WASHINGTON (D03)					
220773 1	SR 79 FROM N ENVIRONMENTAL ROAD TO STRICKLAND ROAD				
	PD & E	COMPLETE	114,754	0	114,754
	PRELIMINARY ENGINEERING	FY2009	1,535,038	0	1,535,038
	RIGHT OF WAY	COMPLETE	8,723,595	0	8,723,595
	CONSTRUCTION	COMPLETE	8,873,058	0	8,873,058
	CONSTRUCTION SUPPORT	UNDERWAY	1,676,891	0	1,676,891
	ENVIRONMENTAL	COMPLETE	181,736	0	181,736
	UTILITIES	COMPLETE	76,022	0	76,022
1.718 Miles	Total 220773 1:		21,181,094	0	21,181,094
220773 2	SR 79 FROM SR 20 TO HOLMES COUNTY LINE				
	PD & E	COMPLETE	149,238	0	149,238
27.060 Miles	Total 220773 2:		149,238	0	149,238
County: HOLMES (D03)					
220773 3	SR 79 FROM WASHINGTON CO. LINE TO SR 8 (I-10)				
	PD & E	COMPLETE	134,072	0	134,072
	PRELIMINARY ENGINEERING	UNDERWAY	1,255,964	0	1,255,964
	RIGHT OF WAY	UNDERWAY	1,835,200	0	1,835,200
1.132 Miles	Total 220773 3:		3,225,236	0	3,225,236
County: WASHINGTON (D03)					
220773 4	SR 79 FROM STRICKLAND ROAD TO N OF MILL BRANCH BR.				
	PRELIMINARY ENGINEERING	FY2011	3,715,180	0	3,715,180
	RIGHT OF WAY	UNDERWAY	4,416,121	0	4,416,121
	CONSTRUCTION	FY2013	22,267,033	0	22,267,033
	CONSTRUCTION SUPPORT	UNDERWAY	3,855,321	0	3,855,321
	ENVIRONMENTAL	COMPLETE	844,490	0	844,490
	UTILITIES	COMPLETE	149,194	0	149,194
6.518 Miles	Total 220773 4:		35,247,339	0	35,247,339
220773 5	SR 79 FROM N OF MILL BRANCH BR. TO N OF REEDY BRANCH BR.				

	PRELIMINARY ENGINEERING	UNDERWAY	2,572,767	0	2,572,767
	RIGHT OF WAY	UNDERWAY	6,266,875	0	6,266,875
4.524 Miles	Total 220773 5:		8,839,642	0	8,839,642
220773 6	SR 79 FROM N OF REEDY BRANCH BR TO COURT STREET				
	PRELIMINARY ENGINEERING	FY2013	3,359,761	0	3,359,761
	RIGHT OF WAY	UNDERWAY	23,868,398	0	23,868,398
	CONSTRUCTION SUPPORT	UNDERWAY	248,334	0	248,334
	ENVIRONMENTAL	COMPLETE	617,754	0	617,754
6.450 Miles	Total 220773 6:		28,094,247	0	28,094,247
220773 7	SR 79 FROM CR 279 PATE POND RD TO N OF CYPRESS CREEK BR.				
	PRELIMINARY ENGINEERING	UNDERWAY	2,498,535	0	2,498,535
	RIGHT OF WAY	UNDERWAY	5,268,111	0	5,268,111
3.187 Miles	Total 220773 7:		7,766,646	0	7,766,646
220773 8	SR 79 FROM N CYPRESS CREEK BR. TO HOLMES COUNTY LINE				
	PRELIMINARY ENGINEERING	UNDERWAY	3,853,632	0	3,853,632
	RIGHT OF WAY	UNDERWAY	6,239,023	0	6,239,023
	ENVIRONMENTAL	COMPLETE	926,631	0	926,631
4.973 Miles	Total 220773 8:		11,019,286	0	11,019,286
220773 9	SR 79 FROM N MILL BRANCH BRIDGE TO SR 8 (I-10)				
	PRELIMINARY ENGINEERING	FY2013	80,106	0	80,106
	CONSTRUCTION	UNDERWAY	193,819,486	0	193,819,486
	CONSTRUCTION SUPPORT	UNDERWAY	11,120,098	0	11,120,098
	UTILITIES	FY2013	2,998,301	0	2,998,301
20.085 Miles	Total 220773 9:		208,017,991	0	208,017,991
407167 1	SR 79 HOLMES CREEK BRIDGE BRIDGE NO. 610008				
	PRELIMINARY ENGINEERING	FY2012	2,327,040	0	2,327,040
	RIGHT OF WAY	COMPLETE	11,656,061	0	11,656,061
	CONSTRUCTION	FY2013	22,875,736	0	22,875,736
	CONSTRUCTION SUPPORT	UNDERWAY	4,092,265	0	4,092,265
	RESEARCH	UNDERWAY	15,000	0	15,000
	ENVIRONMENTAL	COMPLETE	776,792	0	776,792
	UTILITIES	UNDERWAY	649,478	0	649,478
.662 Miles	Total 407167 1:		42,392,372	0	42,392,372
County: HOLMES (D03)					
433590 1	SR 79 FROM SR 8 (I-10) TO ALABAMA LINE				
	PD & E	OTHER	5,050,000	0	5,050,000
20.041 Miles	Total 433590 1:		5,050,000	0	5,050,000
	Grand Total :		498,465,174	9,474,003	507,939,177

(Roger Kreisel: Roger.Kreisel@dot.state.fl.us or call 850-414-4636

or

Mark Miller: Mark.Miller@dot.state.fl.us or call 850-414-4653)

Office Home: [Office of Work Program and Budget Sharepoint
INFONET](#)

